GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Water Resources Department - Pula Subbaiah Veligonda Project – Construction of 20 Nos of CM&CD works on Feeder Canal due to enhancement of discharging capacity from 85 cumecs to 328 cumecs under Package No.II of Pula Subbaiah Veligonda Project - Administrative sanction for payment of net excess amount of Rs.3878.966 lakhs over the provision in the IBM duly applying tender discount of 4.48 % -Orders- Issued.

WATER RESOURCES (Projects-II) DEPARTMENT

G.O.MS.No. 70 **Dated: 06-07-2018.**

Read the Following:

1) G.O.Ms.No.105, I&CAD(PW:Major Irrigation-II) Department, dated:19.04.2007.
2) From the CE(P), Ongole letter No.CE(P)/OGL/DEE2/ AEE4/36/ 2005/VGP/P-II/Vol.14, dated:04.08.2015, 23.09.2017 &29.11.2017.

@@@

ORDER:-

In the reference 1st read above, the Government have accorded administrative sanction for additional work under Package-II for Rs.78.81 Crores with tender discount (widening of feeder canal to ultimate discharge of 328 cumecs for Rs.56.58 Crores for Earth Work Excavation, raising of Sunkesula Gap from + 230.00m to +248.00 m for Rs.22.23 Crores). As the carrying capacity of Feeder Canal has been increased from 85 to 328 cumecs, the design Parameters of structures also have been changed resulting in additional quantities for completion due to change of basic parameter.

2) In the reference 2nd read above, the Chief Engineer(Projects), Ongole has stated that the proposal on the subject matter was placed before the Joint committee of State Level Standing Committee (SLSC) & IBM Committee. During its meeting held on 24.05.2017 the joint committee discussed the proposal in detail and recommended to the Government for payment of excess amount of Rs.3878.966 Lakhs after applying tender discount for (20) Nos CM&CD works due to widening of feeder canal to Ultimate discharge of 328 cumecs as against original discharge of 85 cumecs mentioned in the basic parameters of the agreement.

3) Finally, the Chief Engineer(P), Ongole has requested for payment of excess amount of **Rs.3878.966 Lakhs** after applying tender discount of 4.48 % for 20 Nos CM&CD works on Feeder Canal carrying 328 cumecs as recommended by the Joint Committee of State Level Standing Committee (SLSC) & IBM Committee as per the details in the annexure.

4) The Government after careful examination of the proposal, hereby accord administrative sanction for payment of net excess amount of **Rs.3878.966 lakhs** (Rupees thirty eight Crores seventy eight lakhs ninety six thousands and six hundred only) over the provision in the IBM duly applying tender discount of 4.48 % for the construction of 20 Nos of CM&CD works on Feeder Canal due to enhancement of discharging capacity from 85 cumecs to 328 cumecs under Package No.II of Pula Subbaiah Veligonda Project, (The details of 20 CD&CM works are shown in the annexure), subject to the condition that, the Chief Engineer should ensure the correctness of the additional quantities executed / to be executed for the subject work.

5. The expenditure is chargeable to the head of account “4700 Capital Outlay on Major Irrigation -01 Major Irrigation- Commercial - M.H.138 Poola Subbaiah Veligonda Project - G.H.11 State Development Schemes – S.H (27) Canals and Distributaries -530 Major works- 531 Other Expenditure”.

(PTO)

6. The Chief Engineer(P), Ongole is requested to take necessary action accordingly.

7. This order issues with the concurrence of Finance (FMU-W.R.II) Department, vide their U.O.No.48022/421/FMU.W.R.II/2017, dated:05.07.2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To:
The Chief Engineer(P), Ongole.
Copy to:
The P.S to Principal Secretary to CM.,
The P.S. to Chief Secretary to Govt.,
The P.S to Hon'ble Minister (WRD).
The P.S. to Secretary to Govt., (WRD).
The Accountant General, A.P. Hyderabad
The Director of Works and Accounts, Ibrahimpatnam, Vijayawada.
The Finance (FMU-W.R.II) Department.
Sf/Sc.

// FORWARDED::BY ORDER //

SECTION OFFICER

(Conted….Annexure)

Veligonda Project Package No.II

(Annexure to the G.O.Ms.No.70,Water Resources (Projects-II)Department, dated:06.07.2018)

Sl.No	Type of Structure	Location in Km.	Amount recommended by CE/Ongole in Rs.	Amount arrived on scrutiny by CE/CDO based on approved drawings/MB entries in Rs.	Remarks
1	Super Passage	0.817	197.530	211.320	As per Approved Drawings
2	SLRB	1.795	86.141	73.640	As per Approved Drawings
3	Under Tunnel	3.400	764.860	874.775	As per Approved Drawings
4	Super Passage	3.950	114.083	109.475	As per Approved Drawings
5	Super Passage	4.620	94.131	93.566	As per MB recorded
6	Super Passage	5.500	67.705	71.459	As per MB recorded
7	Inlet	6.600	27.057	23.155	As per MB recorded
8	Escape Cum Cross Regulator	9.650	1172.263	1107.968	As per Approved Drawings
9	Under Tunnel	9.741	174.503	247.238	As per MB recorded
10	Under Tunnel	9.760	45.868	45.868	As per Approved Drawings
11	Under Tunnel/SLRB	10.350	373.122	423.997	As per MB recorded
12	Super Passage	11.470	67.220	67.516	As per Approved Drawings
13	Super Passage	12.100	204.970	261.604	As per MB recorded
14	Super Passage	13.200	82.940	82.940	As per Approved Drawings
15	SLRB	14.615	61.440	61.442	As per Approved Drawings
16	Under Tunnel	14.986	301.600	356.162	As per Approved Drawings
17	Inlet	19.400	49.490	49.491	As per Approved Drawings
18	Inlet	19.900	51.560	51.565	As per Approved Drawings

19	Inlet	20.400	18.530	18.531	As per Approved Drawings
20	Tail End Regulator	20.600	320.460	214.392	As per Approved Drawings
	Total		4275.473	4446.104	

The details are as follows:

Total cost of 20 structures : Rs.4446.104 Lakhs
after scrutiny by CDO
As per original IBM :Rs. 385.210 Lakhs
Excess Amount :Rs.4060.894 Lakhs
Deduct Tender Discount@4.48% :Rs. 181.928 Lakhs
Net Excess at agreement rates :Rs.3878.966 Lakhs

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT